

MULTIPLEX

Weekly Operations

Multiplex Construction Europe Limited
 80 Charlotte Street Project Office
 Site Cabins, 23 Howland Street
 London W1T 4AY
 Tel: +44 (0)20 3826 5030
 www.multiplex.global

Location	80 Charlotte Street
Dates	21/05/18 – 27/05/18
Standard Working Hours	Mon to Fri (8am – 6pm), Sat (8am - 1pm)

Operations taking place on site Monday 21st May to Sunday 27th May 2018

Proposed Non-Noisy OOH

- Steel fixing and placement of timber shuttering will be carried out between 18:00 – 20:00 from Monday – Friday (13:00 – 15:00 Saturday)
- No cutting or mechanical noise will be audible and only placing and hand fixing will take place. There will be approximately 10no. operatives with full Multiplex supervision

65 Whitfield Street

- Chitty Street retained façade works commencing
- Breaking of existing beams
- Continued window installation
- MEP works continuing on lower floors

67-69 Whitfield Street

- Breaking of UKPN footings in Chitty Street (Wednesday – Friday)
- Plasterboard works continuing
- Breaking of concrete slabs
- Basement MEP works continuing

80 Charlotte Street

- Continued closure of Chitty St, Thursday 17th – Saturday 26th May – Gantry Removal
- Concrete pumps in place on Whitfield and Charlotte (Monday 21st)
- Commencement of steel frame on Howland elevation
- Placement of steel reinforcement and shuttering
- Breaking of pile caps across the Howland and Chitty elevations
- Continuation jump form to main core and pouring of concrete
- Continuation of installation of concrete skin wall

Weekend Working

- Site will be open Saturday 26/5/18 from 08:00 – 13:00 (13:00-15:00 quiet works)
- Site will be closed Sunday 27/5/18

Deliveries

- Muckaway tippers, skip exchanges, structural steelwork, concrete, reinforcement and formwork each day via Chitty Street and Whitfield St (via Howland Street).

Indicative Construction Noise Level						
Mon	Tues	Wed	Thurs	Fri	Sat	Sun
7	7	8	9	8	6	0

NB Please be aware this forecast is subject to change.